



道路埋設段工程標

工程進度

開工日期112年8月14日、預計115年12月10日完工

	T				117	Ξ	-	113年									114年									115年											
1 =- -		710 A 65	1 ****		112:		40	1	a I	٠.		11	3 4	al	٠	مامد		- 1		- 1		114	+++		0140		43	a l	<u> </u>			112	+	a -	T 4 A	Taal	43
		工程金額	權重	8	9 10	11	12	1	2	3 4	4 5	6	7	8	9	0 11	12	1	2	3	4 5	6	7	8	9 10	11	12	1	2 :	3 4	. 5	6	71.	<u>8 9</u>	10	11	12
	主體工程	1,981,431,250	74.77%											1																			1	_	,		
-	明挖工程	1,424,924,150	53.77%																													1					
	∮ 2000mm DIP-K3 輸水管															i.															1						
一.(1).1	材料及安裝埋設	1,053,464,150	39.75%																																		
14.2 (12.1.1.1.1	∮ 2000mm SP 輸水管材料																												1				Т				
一. (1).2	及安裝埋設	371,460,000	14.02%																					- 10°													
— .(2)	推管工程	329,633,700	12.44%																								1										
一.(3)	水管橋工程	151,174,400	5.70%													i i																					
—.(4)	閥類工程	52,399,000	1.98%								E Constitution of the Cons																										
—. (5)	機電及監控設備工程	14,000,000	0.53%																					1							П						
一. (6)	其他工程	9,300,000	0.35%													1					1		-										4				
—.2	雜項工程	234,790,850	8.86%												-																	-					
一.3	職業安全衛生費	34,040,000	1.28%																			_															-5
—.4	環境保護措施費	19,850,000	0.75%							- 5%					30					1																	
—.5	品質管制作業費	17,300,000	0.65%							830																	8.0			200		200			547		
一.6	細部設計費	53,000,000	2.00%															1																			
一.7	廠商管理什費	140,200,000	5.29%									0									31.0 1				- 50												
一.8	工程保險費	15,000,000	0.57%												-																						
	營業稅(5%)	124,780,605	4.71%																																		
	寶山第二水庫溢洪道堰體及																																				
	相關設施改善工程	29,507,295	1.11%		-	+ -		-	7							516																					
	總計	2,649,900,000	100%																																		

截至113年8月19日: **預定進度: 13.74% 實際進度: 13.98% +0.24%**





道路埋設段工程標

工程執行現況





第一工區施工概況

第二工區施工概況



道路埋設段工程標

工程執行現況





開挖後DIP管定位

道路埋設段空拍圖