


經濟部水利署第四河川局

工 程 請 款 單

(本單應附估驗詳細表由主辦課室、主計室兩課室加以複核)

本單附工程估驗詳細表

107濁水溪因砂區疏濬土石計畫-支出部分		包商名稱：新悅營造股份有限公司		會計科目：		
契約編號：107利四管字第14號		承包總價：33,864,380元		請款期數：第末次		
項 目	以前累計款額 (元)	本期款額 (元)	截止本期累計款額 (元)			
估驗計價款額	27,053,328	6,811,052	33,864,380			
暫扣5%保留款額	1,352,666	-1,352,666	0			
應核發款額	25,700,662	8,163,718	33,864,380			
本期應核發工程款計新臺幣： 捌佰壹拾陸萬參仟柒佰壹拾捌元整						
附註	除應扣預付工程款		成計金額	0	元	
			應實付	8,163,718	元	
廠 商	負 責 人		專 任 工 程 人 員 或 工 地 主 任			
	 					
機 關	主 辦 課 室	主 計 室	副 局 長	局 長		
	主 辦 工 程 司	覆 審				
						
	複 核					主 任
						
	課 長					
						

領 款 收 據

今領到經濟部水利署第四河川局發給：107濁水溪因砂區疏濬土石計畫-支出部分 工程

第一期工程款計本期應核發工程款計新臺幣：捌佰壹拾陸萬參仟柒佰壹拾捌 此據

廠包商
負責人
蘇靖茹


 新悅營造股份有限公司
蘇靖茹

謹具

中華民國 109 年 4 月

經濟部水利署第四河川局
工程估驗詳細表
(第 末 期)

工 程 名 稱： 107濁水溪因砂區疏濬土石計畫-支出部分

計 畫 項 目	單 位	合 約 單 價	合 約 數 量	合 約 總 價	以 前 累 計		本 期		截 止 本 期	
		結 算 單 價	結 算 數 量	結 算 總 價	數 量	價 值	數 量	價 值	數 量	價 值
發 包 總 價										
一、土石疏濬配套作業	全	24,510,465		24,510,465		22,614,896		5,402,947		28,017,843
		28,017,843		28,017,843						
二、雜項工程	全	999,637		999,637		741,182		416,607		1,157,789
		1,157,789		1,157,789						
三、職業安全衛生費	全	199,892		199,892		187,441		23,696		211,137
		211,137		211,137						
四、環境保護措施費	全	230,385		230,385		80,561		61,214		141,775
		141,775		141,775						
五、廠商品質管制作業費	全	61,691		61,691				2,544		2,544
		2,544		2,544						
六、包商管理費(含工地管理利潤營業稅以外之稅捐)	全	2,378,882		2,378,882		2,140,995		579,707		2,720,702
		2,720,702		2,720,702						
七、營業稅(5%)	全	1,419,048		1,419,048		1,288,253		324,337		1,612,590
		1,612,590		1,612,590						
計		29,800,000		29,800,000		27,053,328		6,811,052		33,864,380
		33,864,380		33,864,380						
本 期 完 成 百 分 率		預定	100.00%			累 計 完 成 百 分 率			預定	100.00%
		實際	20.112%						實際	100.00%
製表：  主辦工程司： 正工程司蕭翔元  承包商： 										

製表：



主辦工程司：

正工程司蕭翔元

承包商：



經濟部水利署第四河川局
工程估驗詳細表
(第 末 期)

工程名稱： 107濁水溪因砂區疏濬土石計畫-支出部分

計 畫 項 目	單位	合約單價	合約數量	合約總價	以 前 累 計		本 期		截 止 本 期	
		結算單價	結算數量	結算總價	數 量	價 值	數 量	價 值	數 量	價 值
發包工作費										
一、土石疏濬配套作業										
疏濬土方(含疏濬工區挖方、暫置區填方、暫置區挖方)	T	8.48	2,340,000	19,843,200	2,223,000.00	18,851,040	117,000.00	992,160	2,340,000	19,843,200
		8.48	2,340,000	19,843,200						
填方(機械施工)	M3	17.82	2,000	35,640	-	-	12,624.00	224,960	12,624.00	224,960
		17.82	12,624	224,960						
3.2M*16M橋梁式地磅施設、租用及維護費(1進2出)(2處)	全	1,616,117	1	1,616,117	0.99	1,454,505	0.01	8,972	1.00	1,463,477
		1,616,117	1	1,463,477						
管制站設備租用及維護費(1進2出)(2處)	全	420,781	1	420,781	0.90	378,703	0.10	42,078	1.00	420,781
		420,781	1	420,781						
直臂掘掘機租用及維護費	組	28,797	6	172,782	5.39	155,503	0.61	17,279	6.00	172,782
		28,797	6	172,782						
洗車設備施設維護費	座	113,883	4	455,532	3.60	409,979	0.40	45,553	4.00	455,532
		113,883	4	455,532						
遠端微波傳輸系統*2	式	754,735	1	754,735	0.90	679,262	0.10	75,473	1.00	754,735
		754,735	1	754,735						
現場錄影監視系統*2	式	584,276	1	584,276	0.89	525,847	0.11	58,429	1.00	584,276
		584,276	1	584,276						
工區錄影監視系統*2	式	157,730	1	157,730	0.90	141,957	0.10	15,773	1.00	157,730
		157,730	1	157,730						
瀝青透層	M2	6	1,500	9,000	-	-	-	-	-	-
		-	-	-						
平均5cm厚再生瀝青混凝土面層鋪設	M2	231	1,500	346,500	-	-	-	-	-	-
		-	-	-						
210kgf/cm2預拌混凝土	M3	1,684	50	84,200	-	-	-	-	-	-
		-	-	-						
拋填塊石	M3	181	100	18,100	100.00	18,100	21,670.00	3,922,270	21,770.00	3,940,370
		181	21,770	3,940,370						
儲水設備租用	式	11,872	1	11,872	-	-	-	-	-	-
		-	-	-						
計				24,510,465		22,614,896	5,492,947.00			28,017,843
				28,017,843						


製表：



主辦工程司：

正工程司蕭翔元

承包商：



經濟部水利署第四河川局
工程估驗詳細表
(第 末 期)

工 程 名 稱： 107濁水溪四砂區疏濬土石計畫-支出部分

計 畫 項 目	單 位	合 約 單 價	合 約 數 量	合 約 總 價	以 前 累 計		本 期		截 止 本 期	
		結 算 單 價	結 算 數 量	結 算 總 價	數 量	價 值	數 量	價 值	數 量	價 值
二、雜項工程										
擋移水費	M	110	500	55,000	500.00	55,000	385.00	42,350	885.00	97,350
		110	885	97,350						
採區內降水位費	M	50	500	25,000	497.70	24,885	269.30	13,465	767.00	38,350
		50	767	38,350						
工區內主線河床運輸便道施設費	M2	12	5,000	60,000	5,000.00	60,000	15,653.00	187,836	20,653.00	247,836
		12	20,653	247,836						
界樁施設費	處	1,865	80	149,200	30.00	55,950	7.00	13,055	37.00	69,005
		1,865	37	69,005						
用電費	全	339,209	1	339,209	0.75	450,803		153,965	1.00	604,768
		604,768	1	604,768						
臨時發電機租用(含油料等)	時	84	360	30,240	-	-	-	-	-	-
		-	-	-						
工程告示牌(採中英文對照)	面	1,272	1	1,272	1.00	1,272		-	1.00	1,272
		1,272	1	1,272						
宣導標示牌	面	1,272	8	10,176	2.00	2,544		-	2.00	2,544
		1,272	2	2,544						
標示牌	面	927	24	22,248	16.00	14,832		-	16.00	14,832
		927	16	14,832						
300型(29.1~39噸)挖土機租用費	時	1,484	100	148,400	-	-	-	-	-	-
		-	-	-						
輪形起重機租用費, 40~49T	時	1,738	8	13,904	-	-	-	-	-	-
		-	-	-						
管制站出入口柵門施作費	座	23,744	2	47,488	-	-	-	-	-	-
		-	-	-						
施工攝影, 無人載具空中錄影及拍照	次	2,120	12	25,440	12.00	25,440		-	12.00	25,440
		2,120	12	25,440						
施工測量, e-GPS測量設備租用, 含設備保險	次	2,968	20	59,360	17.00	50,456	2.00	5,936	19.00	56,392
		2,968	19	56,392						
時令盆栽(高30cm, 五吋盆)	株	127	100	12,700	-	-	-	-	-	-
		-	-	-						
計				999,637		741,182				1,157,789
				1,157,789						

製表：



主辦工程司：

正工程師蕭翔元

承包商：



經濟部水利署第四河川局
工程估驗詳細表
(第 末 期)

工 程 名 稱： 107濁水溪因砂區疏濬土石計畫-支出部分

計 畫 項 目	單 位	合 約 單 價	合 約 數 量	合 約 總 價	以 前 累 計		本 期		截 止 本 期	
		結 算 單 價	結 算 數 量	結 算 總 價	數 量	價 值	數 量	價 值	數 量	價 值
三、職業安全衛生費										
職業安全衛生，教育訓練	次	4,498	2	8,996	2.00	8,996		-	2.00	8,996
		4,498	2	8,996						
安全帽	頂	108	15	1,620	15.00	1,620		-	15.00	1,620
		108	15	1,620						
交通錐	個	180	30	5,400	30.00	5,400		-	30.00	5,400
		180	30	5,400						
鄰水作業人員安全設備及維護費	全	57,039	1	57,039	0.876	51,335	0.124	7,255	1.00	58,590
		58,590	1	58,590						
RC活動廁所	座	13,493	4	53,972	4.00	53,972		-	4.00	53,972
		13,493	4	53,972						
警告標示牌(80*50CM、3MM厚鋁板加PVC貼紙)	面	900	6	5,400	6.00	5,400		-	6.00	5,400
		900	6	5,400						
其他安衛設施費	全	67,465	1	67,465	0.787	60,718	0.213	16,441	1.00	77,159
		77,159	1	77,159						
計				199,892		187,441		23,696		211,137
				211,137						
四、環境保護措施費										
環境保護，教育訓練	次	4,240	2	8,480	2.00	8,480		-	2.00	8,480
		4,240	2	8,480						
環境保護，水污染防制，取水池(含沉泥清除)(2座)	式	84,802	1	84,802	0.40	33,921.00	0.60	50,881	1.00	84,802
		84,802	1	84,802						
環境保護，水污染防制，沉澱池(含沉泥清除)(2座)	式	84,802	1	84,802	-	-	-	-	-	-
		-	-	-						
環境保護，空氣污染防制，防塵網	M2	33	300	9,900	-	-	-	-	-	-
		-	-	-						
其他環保設施費	全	42,401	1	42,401	0.787	38,160	0.213	10,333	1.00	48,493
		48,493	1	48,493						
計				230,385		80,561		51,214		141,775
				141,775						


製表：



主辦工程司：

正工程司蕭翔元

承包商：



經濟部水利署第四河川局
工程估驗詳細表
(第 末 期)

工 程 名 稱： 107濁水溪因砂區疏濬土石計畫-支出部分

計 畫 項 目	單 位	合 約 單 價	合 約 數 量	合 約 總 價	以 前 累 計		本 期		截 止 本 期	
		結 算 單 價	結 算 數 量	結 算 總 價	數 量	價 值	數 量	價 值	數 量	價 值
五、廠商品質管制作業費										
瀝青粗徑篩分析(含取樣)	次	848	2	1,696	-	-	-	-	-	-
		-	-	-						
瀝青壓實度試驗(含取樣及密度檢驗)	次	848	2	2,120	-	-	-	-	-	-
		-	-	-						
瀝青含油量試驗(含取樣)	次	1,696	2	3,392	-	-	-	-	-	-
		-	-	-						
工地密度試驗(含取樣)	次	848	5	4,240	-	-	3.00	2,544	3.00	2,544
		848	3	2,544						
級配粒料壓實度試驗(含取樣及厚度檢驗)	次	848	40	33,920	-	-	-	-	-	-
		-	-	-						
圓柱試體製作與養治(每組5個)	組	1,272	5	6,360	-	-	-	-	-	-
		-	-	-						
圓柱試體蓋平試驗(每組5個)	組	975	5	4,875	-	-	-	-	-	-
		-	-	-						
鑽心試體取樣(每組三個)	組	2,544	2	5,088	-	-	-	-	-	-
		-	-	-						
計				61,691		-		2,544.00		2,544
			2,544							
六、包商管理費(含工地管理利潤營業稅以外之稅捐)	全	2,378,882	1	2,378,882	0.787	2,140,995	0.213	579,707	1.00	2,720,702
		2,720,702	1	2,720,702						
七、營業稅(5%)	全	1,419,048	1	1,419,048		1,288,253		324,337		1,612,590
		1,612,590	1	1,612,590						
				29,800,000						
計				33,864,380		27,053,328		867,072		33,864,380

製表：

主辦工程司：

承包商：

The image shows a document page with a grid of text. The text is mostly illegible due to heavy redaction with black boxes. The document appears to be a form or report with various fields and sections. The redacted areas cover most of the content, leaving only some headers and footers visible. The text is arranged in a structured format, likely a table or a series of related items.